

Progress Meeting

So. Thomaston, WIN 20485.00

Oct. 24, 2017

Attendee's

C. Thompson, MDOT

T. Clark, Reed-Reed

P. Garrett, Reed-Reed

V. Bale, G C Hall

Progress for the last week:

Installed the pre cast approach slabs at abutment 1 & 2

Installed work trestles and fall protection

Erected the NEDBT beams

Formed, installed the rebar and placed the diaphragms and closures

Forming for curb

Wet curing until 80% design strength

De mobilizing cranes and mats

Expected work for the next week

Remove forms from deck closures and diaphragms

Place curb and sidewalk on bridge

Form and place transition barriers

Complete subgrade excavation and place ASCG

Fine grade ASCG

Install membrane on deck

Receive and install bridge rail

Plate CB (installed by others) and bury for winter

Pave mainline, shoulders and bridge deck

Install guardrail

Schedule

Reed is on schedule

Submittals

Submitted HMA QC plan will require some revisions

Mods

Will need a price for stabilization blanket

Ledge encountered in subgrade. Will add rock excavation item

Disputes/issues/claims

The sub for the Rock dowel issue has decided to not pursue a claim for time/materials

Detour/Traffic

No issues with traffic

Dredge spoils

MDOT inquired when these will be transported. Sub will get back to us

The next weekly meeting will be held on-site at MDOT's field office located in the basement of the Methodist Church on Chapel St. on **Monday at 1:00 pm.**

Any authorized persons who take exception to any statement in this report must notify the Resident in writing within five work days from receipt of this report, stating in detail the comment, correction or omission. Otherwise, this report shall stand as written.

Prepared by: C. Thompson, MDOT Resident Inspector