

Maine Department of Transportation  
Highway Program

August 23, 2017

Re: Rockport, Rockland, Thomaston, South Thomaston Project #018845.10, 018846.10, 018850.10 & SR-2084(510)

**Progress Meeting**

Dear Sir/Madam,

This is my understanding of items discussed at our progress meeting held on **Wednesday, August 23, 2017** at the MDOT Field Office in **Thomaston**.

The following were present:

Anne Lowe, Resident  
Tim Pelotte, Project Manager

Jamie Andrews, Region Engineer  
Cory Nutting, Lane Project Manager

1. **Progress since last meeting:** *Rockland-Rockport Old County Road:* Replaced some signs that had been removed while inslope work was underway Hopkins is paving drives on the right side, starting in Rockport. *Thomaston-Rockland Old County Road:* The Town of Thomaston painted the stop bar on West Meadow Road. *South Thomaston Route 73:* Continued inslope/ditch work. Paved from Sta 10+00 to 61+00 +/- Lt & Rt. Also, paved one large drive with paver. *South Thomaston Sidewalk & Drainage:* AD Electric installed one pedestal base for a flashing beacon at the sidewalk/island at the boat landing. Installing the other be the 'Keag Store today.
2. **Expected activities before next meeting:** 18845: Paved drives and punch list. Sonja Sleeper's place will be done when fence and trees are available. 18846: Punch list. 18850: Finish backing up pavement. Pave surface Thursday and Friday. L&D scheduled to paint centerline and edge lines next Monday. Law's scheduled to hydroseed Tuesday and Wednesday. 20485: Finish installing the flashing beacons for the pedestrian crossing. Hopkins crew Thursday and Friday, (possibly Saturday) to pave sidewalks & install bituminous curb. Lane Earth will finish building the sidewalk once the rest of the curb is installed. Piper will install the warning fields after the surface is on the sidewalk ramps.
3. **Contractor's Schedule of Work:** Good
4. **Payment progress:** Progress Estimate No. 11 was done early Monday. No. 12 will be done the end of this week.