

Progress Meeting

So. Thomaston, WIN 20485.00

Sept. 26, 2017

Attendee's

C. Thompson, MDOT

S. Rogers, Kleinfelder

T. Clark, Reed-Reed

P. Garrett, Reed-Reed

W. Reinhardt, GC Hall

V. Bale, GC Hall

Progress for the last week:

Reed moved the portable message board to the end of Chapel St.

Fence was removed.

The church sign on Chapel St. has been moved back to the new ROW line

Continued installing heavy rip rap on slopes sta. 209+75 to 210+50 +- rt.

Extended Opt. III outlet pipe

Reed continues to mobilize equipment

Expected work for the next week

Provide excavator to remove stony fill for archaeological study

Continue installing heavy rip rap

Activate the Detour Monday Oct. 2, 2017 and shut down public bridge access

Remove the deck and beams

Remove the concrete off abutment 1 and abutment 2

Begin dowel installation at abut. 2

Schedule

Public notices have been sent to local papers, marinas and businesses

Contractor on schedule

Submittals

Test jack for rock dowels has been submitted

HMA QC plan has been resubmitted

Precast

The 28 day test results came in for abutment placement on 8-14-17 with low breaks than required.

Contractor supplied field breaks demonstrate strength was attained

Issue on going. Contractor contests Departments test results

Informational strength testing will occur with remaining last 2 cylinders