

Maine Department of Transportation
Highway Program

June 7, 2017

Re: Rockport, Rockland, Thomaston, South Thomaston Project #018845.10, 018846.10, 018850.10 & SR-2084(510)

Progress Meeting

Dear Sir/Madam,

This is my understanding of items discussed at our progress meeting held on **Wednesday, June 7, 2017** at the MDOT Field Office in **Thomaston**.

The following were present:

Anne Lowe, Resident
Tim Pelotte, Project Manager

Greg Dexter, Superintendent Lane
Cory Nutting, Lane Plant Manager
Sean Mackintosh, Lane Intern

1. **Progress since last meeting:** Rockland-Rockport Old County Road project has been on hold this week. Thomaston-Rockland Old County Road: continued with grading slopes and backing up pavement. Began installing guardrail along the quarry yesterday and completing today. South Thomaston Route 73: Placed all the spot shims and hoping to finish the entire final course. South Thomaston SW & Drainage: Lane Earth has continued installation of drainage. They are still removing ledge in some areas. Yesterday 3 trees were removed from the project.
2. **Expected activities before next meeting:** Continue with full width surface course of PM RAP on South Thomaston, hoping to be done by Friday at the latest. Begin backing up the RAP with gravel on Route 73. Perhaps pave base around the radius of the intersection with Old County Road and Route 1 in Rockport. Begin paving HMA shim, possibly on Wednesday, on Thomaston-Rockland. Also remove ledge outcrop on that project. Continue with drainage on the South Thomaston sidewalk and drainage project. When the section south of the bridge is complete they'll move to the north side and continue installing basins and underdrain.
3. **Contractor's Schedule of Work:** Behind on the drainage due to ledge.
4. **Payment progress:** George MacDougal is working on getting everything set up in Elations System. Due to a misunderstanding he thought this Contract was all State money.
5. **Field Observations:** Tim is designing a closed drainage system in a problem area on Old County Road Rockport. He will send the quantities for this work to Lane.

The APE operator has been trying to generate as much material as possible to back up the RAP, but we have decided together we will need a source of dirty borrow. We are anticipating 1200 CY. Josh Luce will work on finding this. Wayne gave us a price for finer gravel too; 1500 CY.

Maintenance delivered pipes to the properties in South Thomaston that are receiving new culverts. Paul has also agreed to cut a small tree down that is to near the road to build the shoulder in Spruce Head.

6. **Project Control Log:** Clayton Rancourt is keeping a log. Greg also notes erosion control measures.
7. **Anticipated Traffic Delays or Related Issues:** None.
8. **Working Drawings Submittals:** N/A
9. **Updates to Pre-construction submittals:** Still need a subcontract for AD Electric.
10. **Change Orders, RFI's, correspondence:** I will be doing Contract Mods for adding borrow and gravel talk about above. Also to build a test station for a cellar drain. We are anticipating delivering several Work Permits to property owners who have contacted up about their drives being made significantly steeper by the road elevation increase from the RAP.
11. **Issues, Disputes, claims, concerns and resolutions:** The Department has decided the failing underdrain stone will be removed.
12. **Project Safety:** Good
13. **Utility Issues:** None

This is a summary of the meeting as I recall. Any request to revise these minutes as written, shall be forwarded to the Resident, within 7 Days of Receipt.

Submitted by:
Anne Lowe, Resident

cc: Tim Pelotte, John Wood, Emory Lovely, Barry Breton, Val Derosier, Scott Bickford, Al Robbins, Ty Pooler, Mark LaGross, Cory Nutting, Greg Dexter, Wayne Watson, Clayton Rancourt, John Fancy, Joshua Mooers, Mike Vannah, Skip McKay, Chris Verzoni, Jim Scheid, Jim Cherry, Keith Ellis, Nuel Crawford, Michael Cummons, Dave Beaulieu, John Costa, James Connon